

**AIRPORT IMPROVEMENT PROGRAM (AIP)
PROJECT DEVELOPMENT SCHEDULE**

Airport:	Telluride Regional Airport
Location (City/State):	Telluride, Colorado
AIP Grant Number:	3-08-0088-040-2025 (BIL) 041-2025 (AIP)
Grant Description:	Construct Taxiway B3 and Apron (South of the Airport) Construction

ITEM	DATE		COMMENTS
	ESTIMATED	ACTUAL	
1. Environmental Documentation Submitted			
2. Environmental Documentation Approved		Completed	
3. Scope of Work and Record of Negotiations Submitted to FAA	Draft: November 22 Final/IFE/RON: December 30		
4. Consultant Fees Accepted by FAA	January 10 th		
5. DBE Plan and Goals Submitted to Civil Rights (if applicable)	November 22		
6. Grant Application Submitted by Sponsor	January 15		
7. Construction Safety and Phasing Plan Submitted for Airspace Review	30%: Completed 95%: November 22		
8. Modification of Standards Submitted			
9. Draft Plans, Specifications, and Design Report Submitted for FAA Review	30%: Completed 95%: November 22		
10. Documents Reviewed by FAA and Returned with Comments	30% Completed 95%: December 20		
11. Final Acceptance by FAA	February 7		
12. Design-only Grant Closeout Submitted to FAA			
13. Advertising Date	February 14		
14. Bid Opening Date	March 14		
15. Recommendation of Award and Bid Tab Submitted by Sponsor			
16. Grant Issued			
17. Notice to Proceed Date			
18. Substantial Completion Date			
19. Final Inspection			
20. Airport Facility Diagram Updated			
21. Grant Closeout Submitted to FAA			